NO: MCTPL/BBMP/EE/BTY/PMC/P-3877/2022-23/QR

Date: 30-03-2023

To,
The Executive Engineer,
Byatarayanapura Division
No. 2152/20, Defence Colony,
Sahakara Nagara Bangalore

From,
M/s. Mecadez Core Technologies Pvt Ltd,
#80, Aniketana, 14th 'B' Main,
West of Chord Road, 2nd Stage,
2nd Phase, Mahalakshmipuram
Bengaluru-560086

PMC CERTIFICATE

Sub: Certifying the 3rd & Part Bill for the work of **"PACKAGE NO. 06 (CONSISTS OF 14 WORKS)".**

With respect to above the subject, this is bring to your kind information that we have scrutinized the 3rd & Part Bill submitted by **'M/s SMLP Asphalts Prop.Sri B B Umesh'**, Contractor towards the above work and arrived at an amount of **Rs 81,88,110.00** (Rupees Eighty One Lakhs Eighty Eight Thousand One Hundred Ten Only). The work has been completed satisfactorily.

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt Ltd.

Mecadez Core Technologies Private Limited MECADEZ

Authorized Signature

Enclosed Copy:

Thanking you

Yours Faithfully

SI No	Description of Item	Unit	Claimed in this bill	
			Quantity	Amount(Rs)
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure I By Manual Means B Cement Concrete Grade M-15 & M-20	Cum	19.20	16207.49
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) (Data Rate)	Sqm	183.60	23322.71
4	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, excavated stuff or sorting for reuse in a radius of 50 m and lift upto 1.5 m	Cum	998.60	214490.15
5	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5cms thick and fixed in cement mortar (1:6)	Sqm	81.00	63094.95
8	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation.	Cum	125.10	802334.79
9	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. M20	Cum	279.34	2021383.60
10	Supplying, Fitting and Placing TMT Fe550 bar Reinforcement in sub-structure complete as per Drawing and Technical and	Tonne	19.58	2083855.03
13	Providing and Fixing pre cast covering Slab 100mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement	Sqm	492.30	1070846.04
14	Providing and Fixing pre cast covering Slab 230mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement	Sqm	99.15	524289.34
16	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm	Cum	52.19	3917.46

17	Scarifying the existing bituminous road surface to a depth of 50 mm and disposal of scarified material by Mechanical Means using Hydraulic excavator	Sqm	192.05	887.27
19	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage	Cum	102.05	282113.58
20	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical	Sqm	443.68	21518.65
21	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler	Cum	27.69	292258.11
22	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.25 kg/m2 on the prepared bituminous surface cleaned with mechanical broom	Sqm	921.89	14906.96
23	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 percent of mix and filler,	Cum	36.88	451850.37
24	Road Marking with Hot Applied Thermoplastic Compound with Reflectorising Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick	Sqm	41.78	23061.72
30	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3)	Cum	998.60	136069.78

31	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	T,KM	1278.21	141702.71
Total Amount				**8188110.00**

For Mecadez Core Technologies Pvt Ltd.

Mecadez Core Technologies Private Limited MECADEZ

Authorized Signature